BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Comphrehensive Development of chowdeshwari layout and surrounding areas in chowdeshwari ward no -02.
2	Sanctioned Estimate No. And Date	BBMP/CE/T-A-/ಘಟ್ಟ/PE/95/2020-21 dt-28/8/2020 BBMP/EE/ಘಟ್ಟ-01/AA/27/2020-21 dt-18/8/2020
3	Name of the Contractor	Sri R Ranganath.
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	
6	Date of Completion:	22-4-2021
7	Measurment Recorded	22-04-2021
	M.B No	4952
	Page No	495152 to 495157
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAJANI KANTHA MAZZi
	2) Asst. Engineer	CHANDRAKANTHA RAJU-P-A.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE